

# Crookwell 3 Wind Farm

## Fortnightly Construction Update

June 7, 2023

### General

The favourable weather conditions have permitted a continuous progress on the site.

The project is also advancing well from an OHS (Occupational Health and Safety) perspective, not having any relevant incidents to address.

The main components of the wind turbines are expected to be delivered on site from 26<sup>th</sup> June.



### Wind Farm

70% of the anchor cages have been installed as shown in the picture on the left.

Blinding has been completed in 14 of 16 of the excavations.

The foundations are engineered dependant on the geology of the location. Most of the foundations take approximately 350m<sup>3</sup> of concrete, the larger ones close to 538m<sup>3</sup>.

### Grid Connection

RJE Global has been trenching and laying the internal cables equivalent to 40% of the network.

In addition to this, Transgrid is currently completing the necessary works in the substation to allow the connection of Crookwell 3 to the grid.

