Crookwell 3 Wind Farm

Fortnightly Construction Update June 23, 2023

Naturgy Group

General

We are now ready to start receiving the turbines and preparing the site for its installation process.

The deliveries begin on June 26 and finalise early September. They will be coming from Port Kembla (Wollongong), conducted under police escort, and arriving early in the morning to avoid traffic disruptions.

As a principal contractor, VESTAS will be taking control of the site to ensure this next stage is completed successfully.



Wind Farm

100% of the anchor cages and reinforcement have been installed in all the positions. Blinding has also been completed in all the excavations.

The last two foundations will be poured during the last week of June, and 8 foundations have already been backfilled with material.

Finally, we have no significant incidents or accidents to report since our last construction update.



Grid Connection

RJE Global continues trenching and laying the internal cables equivalent to 48% of the network.

In addition to this, Transgrid is currently completing the necessary works in the substation to allow the connection of Crookwell 3 to the grid.

