Crookwell 3 Wind Farm

Fortnightly Construction Update July 15, 2023

GPG Naturgy Group

General

We have been receiving components for the past two weeks from Port Kembla (Wollongong), with each delivery conducted under police escort. The deliveries have been scheduled for early morning to minimize traffic disruptions.

As the principal contractor, VESTAS is now responsible for overseeing the Crookwell 3 project. We are eagerly anticipating the start of the assembling process, which is expected to commence by the end of this month.



Grid Connection

RJE Global is currently engaged in trenching and laying the internal cables, and they are nearing Woodhouselee Rd. They will be conducting road works in that area to continue their route to Crookwell and the substation.

From late July and for approximately 2 weeks, traffic management procedures will be implemented in that area to ensure normal operations for local traffic.



Wind Farm

The vast majority of the civil works have been completed, including the backfilling of the last foundations with excavated material. All the components are being stored beside each foundation within the designated storage area.

Lastly, we are pleased to report that there have been no significant incidents or accidents since our last construction update.

