Crookwell 3 Wind Farm

Fortnightly Construction Update

August 1, 2023



This week, we are excited to announce the installation of the first complete wind turbine at Crookwell 3 Wind Farm. It is a significant milestone for all the contractors involved.

Moving forward, we have planned to fully assemble one wind turbine per week, weather permitting. Our team is dedicated to progressing the project efficiently and safely.

We continue receiving components from Port Kembla. All deliveries are conducted early morning.



Grid Connection

RJE Global is currently engaged in trenching and laying the cables towards the substation located in Crookwell 2. They will be conducting road works in Woodhouselee Road this week and next.

management procedures implemented to ensure normal operations for local traffic.





Wind Farm

Due to the varying heights required during the assembly, the use of two different size cranes is essential. This enables the team to handle the different sections of the turbine effectively and ensure precise positioning at each stage.

Good weather conditions have helped in this intricate and complex process. In addition to this, the safety measures and protocols in place have been effective in ensuring a secure working environment for everyone involved.

