## **Crookwell 3 Wind Farm**

# Fortnightly Construction Update August 24, 2023

### General

We are thrilled to announce that 4 wind turbines have been successfully installed at Crookwell 3 Wind Farm, marking a significant step forward in the project's progress.

With favourable weather conditions on our side, the current plan is to continue the assembly process, aiming to fully assemble one wind turbine per week.

Our dedicated team remains committed to advancing the project while upholding safety standards.



#### **Grid Connection**

RJE Global's efforts in trenching and laying cables towards the substation located in Crookwell 2 are progressing steadily.

Additionally, their ongoing road works along Woodhouselee Road are set to continue in the coming weeks.

We are pleased to report that the implementation of traffic management procedures has proven successful, ensuring the safety of all involved and contributing to accident-free operations.





#### **Wind Farm**

Our main civil contractor Divall's, has successfully completed all the required works, marking a significant milestone in the project's development.

With the civil works completed, our focus has now shifted to the meticulous and secure installation of the wind turbines.

This intricate process is being expertly executed by Borger Cranes and Vestas, ensuring the turbines are assembled efficiently and with utmost care.

